



April 16, 2026

Mr. Nate Smith
AtkinsRéalis USA Inc.
580 California Street
San Francisco, CA 94104

Project Number 1260185T

Subject: Runway 1R-19L and Taxiway W Rehabilitation
San Francisco International Airport
Control Strip 2 Hotmix P-401 Test Results, Granite - Pleasanton Plant

Dear Mr. Smith,

As requested, Applied Materials & Engineering, Inc. (AME) has completed testing P-401 asphalt mix, Mix No. 15347. The hot mix asphalt was sampled at the Pleasanton plant, then transported and tested at the GARCO Testing Laboratory in Santa Clara.

Testing was conducted using the Superpave gyratory compaction method with 75 gyrations and associated criteria in accordance with the approved job mix formula.

The results of our testing are summarized below.

TS2-SL1 Test Date: 4/15/26 @ 74T (Time in Oven: 2 hrs)				
ASTM D2726, Bulk Specific Gravity	2.396	2.394	2.397	Avg: 2.396
ASTM D2041, Rice Density	2.463		2.469	Avg: 2.466
ASTM D3203, Air Voids*, %	2.83	2.90	2.80	Avg: 2.84

TS2-SL2 Test Date: 4/15/26 @ 124T (Time in Oven: 3 hrs)				
ASTM D2726, Bulk Specific Gravity	2.376	2.367	2.375	Avg: 2.373
ASTM D2041, Rice Density	2.473		2.469	Avg: 2.471
ASTM D3203, Air Voids*, %	3.85	4.20	3.89	Avg: 3.98

TS2-SL3 Test Date: 4/15/26 @ 216T (Time in Oven: 3 hrs)				
ASTM D2726, Bulk Specific Gravity	2.355	2.352	2.348	Avg: 2.352
ASTM D2041, Rice Density	2.463		2.467	Avg: 2.465
ASTM D3203, Air Voids*, %	4.47	4.56	4.74	Avg: 4.59

*Project Requirement: Air Voids 2.5% to 4.5%.

Mr. Nate Smith
Runway 1R-19L and Taxiway W Rehabilitation
Control Strip 2 Hotmix P-401 Test Results, Granite - Pleasanton Plant
April 16, 2026

Project Number 1260185T

If you have any questions regarding the above, please do not hesitate to call the undersigned.

Sincerely,

APPLIED MATERIALS & ENGINEERING, INC.



Mohammed Faiyaz
Senior Engineer

