



Lab ID No.: **92262** Set # 1 of 1
ISI File No.: 3135-002.0
Approval Date:

Project Name: SFO RWY 1R
Client Name: ATKINS REALIS

COMPRESSION TEST REPORT

Material Type: **CONCRETE (UNBONDED SAMPLE)** Sampled By: OTHER
Supplier: N/A
Mix No.: N/A Date/Time Sampled: Thu, 03/12/26 12:00 AM
Truck No. / Ticket No.: / N/R No. of Samples: 5
Location in Structure: N/R Slump [in.]: (C143)
Fresh Unit Weight [pcf]: (C138) Air Temp [F]:
Air Content [%]: Mix Temp [F]: (C1064)
Environmental Conditions:
Comments:

ID	AGE	Date Tested	Average Measured Diameter (in)	Area	Ultimate Load (lbs)	Corr Factor	Ultimate Stress (psi)	Failure Type
A	28	04/09/2026	6.00 x 12.00	28.27	139,080	1.00	4,920	5 - Side Frac
B	28	04/09/2026	6.00 x 12.00	28.27	137,280	1.00	4,860	5 - Side Frac
C	H							
D	H							
E	H							

RESULTS

Avg. Ultimate Compressive Strength at 28 days: **4,890 psi** Specified strength: **4,000 psi** **PASS**

SAMPLES NOT SCHEDULED FOR TESTING WILL BE DISCARDED AFTER 28 DAYS.

THIS REPORT SHALL NOT BE REPRODUCED, EXCEPT IN FULL, WITHOUT THE WRITTEN APPROVAL OF ISI.

Reviewed by:

INSPECTION SERVICES, INC.

John Hunt

Laboratory Supervisor

cc: ATKINS REALIS (K BYMERS), GEOMETRICS ENGINEERING (J ALCANTARA), SFO CONSULTANT (D CASTILLO), San Francisco
International Airport (A LUM), ATKINS REALIS (C SANCHEZ)