



Lab ID No.: **94223** Set # 1 of 1
ISI File No.: 3135-002.0
Approval Date: 04/20/2026

Project Name: SFO RWY 1R
Client Name: ATKINS REALIS

COMPRESSION TEST REPORT

Material Type: **CONCRETE (UNBONDED SAMPLE)** Sampled By: TONY BOSQUE
Supplier: GRANTEROCK
Mix No.: 571801 Date/Time Sampled: Mon, 04/13/26 9:00 AM
Truck No. / Ticket No.: 2420 / 38110031 No. of Samples: 5
Location in Structure: 1LW2 LIGHT 1, 1LW4 LIGHTS AB, 1LW3 LIGHTS Slump [in.]: 3.50 (C143)
ABC & CONDUIT BETWEEN 1LW4
Fresh Unit Weight [pcf]: (C138) Air Temp [F]: 54
Air Content [%]: 1.60 Mix Temp [F]: 72 (C1064)
Environmental Conditions:
Comments:

ID	AGE	Date Tested	Average Measured Diameter (in)	Area	Ultimate Load (lbs)	Corr Factor	Ultimate Stress (psi)	Failure Type
A	7	04/20/2026	4.00 x 8	12.56	76,680	1.00	6,100	5 - Side Frac
B	28	05/11/2026	4.00 x 8	12.56		1.00		
C	28	05/11/2026	4.00 x 8	12.56		1.00		
D	28	05/11/2026	4.00 x 8	12.56		1.00		
E	H							

RESULTS

Avg. Ultimate Compressive Strength at 28 days: psi Specified strength: **4,000** psi

SAMPLED AND TESTED IN ACCORDANCE WITH ASTM C172, C31, AND C39

SAMPLES NOT SCHEDULED FOR TESTING WILL BE DISCARDED AFTER 28 DAYS.

THIS REPORT SHALL NOT BE REPRODUCED, EXCEPT IN FULL, WITHOUT THE WRITTEN APPROVAL OF ISI.

Reviewed by:

INSPECTION SERVICES, INC.

John Hunt

Laboratory Supervisor

cc: ATKINS REALIS (K BYMERS), GEOMETRICS ENGINEERING (J ALCANTARA), SFO CONSULTANT (D CASTILLO), San Francisco
International Airport (A LUM), ATKINS REALIS (C SANCHEZ)