



April 17, 2026

Mr. Nate Smith
AtkinsRéalis USA Inc.
580 California Street
San Francisco, CA 94104

Project Number 1260185T

Subject: Runway 1R-19L and Taxiway W Rehabilitation
San Francisco International Airport
Control Strip 2 Cores P-403 Test Results, Granite - Pleasanton Plant

Dear Mr. Smith,

As requested, Applied Materials & Engineering, Inc. (AME) has completed testing P-403 core samples for Mix No. 15345. The cores were tested at GARCO Testing Laboratory in Santa Clara.

The results of our testing are summarized below.

Lot/Sublot	TS2/SL1	TS2/SL2	TS2/SL3
Core ID	M1	M2	M3
Average Core Thickness (as-received), in.	4.67	4.50	6.03
Average Core Thickness (trimmed), in.	3.88	3.76	4.04
ASTM D2726, Bulk Specific Gravity	2.422	2.407	2.403
Theoretical Max. Specific Gravity	2.478	2.483	2.486
Compaction*, %	97.7	97.0	96.7

Lot/Sublot	TS2/SL1	TS2/SL2	TS2/SL3
Core ID	J1	J2	J3
Average Core Thickness (as-received), in.	4.38	4.11	5.10
Average Core Thickness (trimmed), in.	3.87	3.62	3.87
ASTM D2726, Bulk Specific Gravity	2.339	2.330	2.345
Theoretical Max. Specific Gravity	2.478	2.483	2.486
Compaction*, %	94.4	93.8	94.3

*Project Requirements: Mat. $\geq$ 94% ; Joint $\geq$ 92%

Mr. Nate Smith
Runway 1R-19L and Taxiway W Rehabilitation
Control Strip 2 Cores P-403 Test Results, Granite - Pleasanton Plant
April 17, 2026

Project Number 1260185T

If you have any questions regarding the above, please do not hesitate to call the undersigned.

Sincerely,

APPLIED MATERIALS & ENGINEERING, INC.



Mohammed Faiyaz
Senior Engineer

