APPENDIX A

GEOMETRICS BORING LOGS

GROUP SYMBOLS AND NAMES

Graphic / Symbol	Group Names
GW	Well-graded GRAVEL Well-graded GRAVEL with SAND
GP	Poorly graded GRAVEL Poorly graded GRAVEL with SAND
GW-GM	Well-graded GRAVEL with SILT Well-graded GRAVEL with SILT and SAND
GW-GC	Well-graded GRAVEL with CLAY (or SILTY CLAY) Well-graded GRAVEL with CLAY and SAND (or SILTY CLAY and SAND)
GP-GM	Poorly graded GRAVEL with SILT Poorly graded GRAVEL with SILT and SAND
GP-GC	Poorly graded GRAVEL with CLAY (or SILTY CLAY) Poorly graded GRAVEL with CLAY and SAND (or SILTY CLAY and SAND)
GM	SILTY GRAVEL SILTY GRAVEL with SAND
GC	CLAYEY GRAVEL CLAYEY GRAVEL with SAND
GC-GM	SILTY, CLAYEY GRAVEL SILTY, CLAYEY GRAVEL with SAND
SW	Well-graded SAND Well-graded SAND with GRAVEL
SP	Poorly graded SAND Poorly graded SAND with GRAVEL
SW-SM	Well-graded SAND with SILT Well-graded SAND with SILT and GRAVEL
SW-SC	Well-graded SAND with CLAY (or SILTY CLAY) Well-graded SAND with CLAY and GRAVEL (or SILTY CLAY and GRAVEL)
SP-SM	Poorly graded SAND with SILT Poorly graded SAND with SILT and GRAVEL
SP-SC	Poorly graded SAND with CLAY (or SILTY CLAY) Poorly graded SAND with CLAY and GRAVEL (or SILTY CLAY and GRAVEL)
SM	SILTY SAND SILTY SAND with GRAVEL
SC	CLAYEY SAND CLAYEY SAND with GRAVEL
SC-SM	SILTY, CLAYEY SAND SILTY, CLAYEY SAND with GRAVEL
TS	TOPSOIL
	COBBLES COBBLES and BOULDERS BOULDERS

Graphic / Symbol	Group Names
CL	Lean CLAY Lean CLAY with SAND Lean CLAY with GRAVEL SANDY lean CLAY SANDY lean CLAY with GRAVEL GRAVELLY lean CLAY GRAVELLY lean CLAY with SAND
CL-ML	SILTY CLAY SILTY CLAY with SAND SILTY CLAY with GRAVEL SANDY SILTY CLAY SANDY SILTY CLAY with GRAVEL GRAVELLY SILTY CLAY GRAVELLY SILTY CLAY with SAND
ML	SILT SILT with SAND SILT with GRAVEL SANDY SILT SANDY SILT with GRAVEL GRAVELLY SILT GRAVELLY SILT with SAND
OL	ORGANIC lean CLAY ORGANIC lean CLAY with SAND ORGANIC lean CLAY with GRAVEL SANDY ORGANIC lean CLAY SANDY ORGANIC lean CLAY with GRAVEL GRAVELLY ORGANIC lean CLAY GRAVELLY ORGANIC lean CLAY with SAND
OL	ORGANIC SILT ORGANIC SILT with SAND ORGANIC SILT with GRAVEL SANDY ORGANIC SILT SANDY ORGANIC SILT with GRAVEL GRAVELLY ORGANIC SILT GRAVELLY ORGANIC SILT with SAND
CH	Fat CLAY Fat CLAY with SAND Fat CLAY with GRAVEL SANDY fat CLAY SANDY fat CLAY with GRAVEL GRAVELLY fat CLAY GRAVELLY fat CLAY with SAND
MH	Elastic SILT Elastic SILT with SAND Elastic SILT with GRAVEL SANDY elastic SILT SANDY elastic SILT with GRAVEL GRAVELLY elastic SILT GRAVELLY elastic SILT with SAND
OH	ORGANIC fat CLAY ORGANIC fat CLAY with SAND ORGANIC fat CLAY with GRAVEL SANDY ORGANIC fat CLAY SANDY ORGANIC fat CLAY with GRAVEL GRAVELLY ORGANIC fat CLAY GRAVELLY ORGANIC fat CLAY with SAND
OH	ORGANIC elastic SILT ORGANIC elastic SILT with SAND ORGANIC elastic SILT with GRAVEL SANDY elastic ELASTIC SILT SANDY ORGANIC elastic SILT with GRAVEL GRAVELLY ORGANIC elastic SILT GRAVELLY ORGANIC elastic SILT with SAND
OL/OH	ORGANIC SOIL ORGANIC SOIL with SAND ORGANIC SOIL with GRAVEL SANDY ORGANIC SOIL SANDY ORGANIC SOIL with GRAVEL GRAVELLY ORGANIC SOIL GRAVELLY ORGANIC SOIL with SAND

FIELD AND LABORATORY TESTS

C	Consolidation (ASTM D 2435-04)
CL	Collapse Potential (ASTM D 5333-03)
CP	Compaction Curve (CTM 216 - 06)
CR	Corrosion, Sulfates, Chlorides (CTM 643 - 99; CTM 417 - 06; CTM 422 - 06)
CU	Consolidated Undrained Triaxial (ASTM D 4767-02)
DS	Direct Shear (ASTM D 3080-04)
EI	Expansion Index (ASTM D 4829-03)
M	Moisture Content (ASTM D 2216-05)
OC	Organic Content (ASTM D 2974-07)
P	Permeability (CTM 220 - 05)
PA	Particle Size Analysis (ASTM D136)
PI	Liquid Limit, Plastic Limit, Plasticity Index (AASHTO T 89-02, AASHTO T 90-00)
PL	Point Load Index (ASTM D 5731-05)
PM	Pressure Meter
PP	Pocket Penetrometer
R	R-Value (CTM 301 - 00)
SE	Sand Equivalent (CTM 217 - 99)
SG	Specific Gravity (AASHTO T 100-06)
SL	Shrinkage Limit (ASTM D 427-04)
SW	Swell Potential (ASTM D 4546-03)
TV	Pocket Torvane
UC	Unconfined Compression - Soil (ASTM D 2166-06) Unconfined Compression - Rock (ASTM D 2938-95)
UU	Unconsolidated Undrained Triaxial (ASTM D 2850-03)
UW	Unit Weight (ASTM D 4767-04)
VS	Vane Shear (AASHTO T 223-96 [2004])

SAMPLER GRAPHIC SYMBOLS

- Standard Penetration Test (SPT)
- Standard California Sampler
- Modified California Sampler
- Shelby Tube
- Piston Sampler
- NX Rock Core
- HQ Rock Core
- Grab/Bulk Sample
- Other (see remarks)

DRILLING METHOD SYMBOLS

- Auger Drilling
- Rotary Drilling
- Dynamic Cone or Hand Driven
- Diamond Core

WATER LEVEL SYMBOLS

- First Water Level Reading (during drilling)
- Static Water Level Reading (after drilling, date)

DEFINITIONS FOR CHANGE IN MATERIAL

Term	Definition	Symbol
Material Change	Change in material is observed in the sample or core, and the location of change can be accurately measured.	————
Estimated Material Change	Change in material cannot be accurately located because either the change is gradational or because of limitations in the drilling/sampling methods used.	- - - - - - - - -
Soil/Rock Boundary	Material changes from soil characteristics to rock characteristics.	

Geometrics Engineering P.S. Inc.	FIGURE NUMBER
PROJECT NAME Sea-Tac International Airport SEA S Concourse	PROJECT NUMBER
BORING RECORD LEGEND #1	

CONSISTENCY OF COHESIVE SOILS

Descriptor	Shear Strength (tsf)	Pocket Penetrometer, PP Measurement (tsf)	Torvane, TV. Measurement (tsf)	Vane Shear, VS. Measurement (tsf)
Very Soft	< 0.12	< 0.25	< 0.12	< 0.12
Soft	0.12 - 0.25	0.25 - 0.50	0.12 - 0.25	0.12 - 0.25
Medium Stiff	0.25 - 0.50	0.50 - 1.0	0.25 - 0.50	0.25 - 0.50
Stiff	0.50 - 1.0	1.0 - 2.0	0.50 - 1.0	0.50 - 1.0
Very Stiff	1.0 - 2.0	2.0 - 4.0	1.0 - 2.0	1.0 - 2.0
Hard	> 2.0	> 4.0	> 2.0	> 2.0

APPARENT DENSITY OF COHESIONLESS SOILS

Descriptor	SPT N_{60} - Value (blows / foot)
Very Loose	0 - 5
Loose	5 - 10
Medium Dense	10 - 30
Dense	30 - 50
Very Dense	> 50

MOISTURE

Descriptor	Criteria
Dry	No discernable moisture
Moist	Moisture present, but no free water
Wet	Visible free water

PERCENT OR PROPORTION OF SOILS

Descriptor	Criteria
Trace	Particles are present but estimated to be less than 5%
Few	5 to 10%
Little	15 to 25%
Some	30 to 45%
Mostly	50 to 100%

PARTICLE SIZE

Descriptor		Size (in)
Boulder		> 12
Cobble		3 - 12
Gravel	Coarse	3/4 - 3
	Fine	1/5 - 3/4
Sand	Coarse	1/16 - 1/5
	Medium	1/64 - 1/16
	Fine	1/300 - 1/64
Silt and Clay		< 1/300

PLASTICITY OF FINE-GRAINED SOILS

Descriptor	Criteria
Non-plastic	A 1/8-inch thread cannot be rolled at any water content.
Low	The thread can barely be rolled, and the lump cannot be formed when drier than the plastic limit.
Medium	The thread is easy to roll, and not much time is required to reach the plastic limit; it cannot be rerolled after reaching the plastic limit. The lump crumbles when drier than the plastic limit.
High	It takes considerable time rolling and kneading to reach the plastic limit. The thread can be rerolled several times after reaching the plastic limit. The lump can be formed without crumbling when drier than the plastic limit.

CONSISTENCY OF COHESIVE SOILS VS. N_{60}

Description	SPT N_{60} (blows / foot)
Very Soft	0 - 2
Soft	2 - 4
Medium Stiff	4 - 8
Stiff	8 - 15
Very Stiff	15 - 30
Hard	> 30

Ref: Peck, Hansen, and Thornburn, 1974, "Foundation Engineering", Second Edition

Note: Only to be used (with caution) when pocket penetrometer or other data on undrained shear strength are unavailable.

CEMENTATION

Descriptor	Criteria
Weak	Crumbles or breaks with handling or little finger pressure.
Moderate	Crumbles or breaks with considerable finger pressure.
Strong	Will not crumble or break with finger pressure.

Geometrics Engineering P.S. Inc.	FIGURE NUMBER
PROJECT NAME Sea-Tac International Airport SEA S Concourse	PROJECT NUMBER
BORING RECORD LEGEND #2	

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S1-1

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED:	05/17/2024 COMPLETED: 05/18/2024	GROUND ELEVATION:	376.94 HOLE SIZE: 10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING:	163353.79 EASTING: 1276927.11
DRILLING METHOD:	Mud Rotary GTech Drill GT8 HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE:	Split Spoon 2.5-inch CASING SIZE: 8-inch	AT TIME OF DRILLING:	Not Encountered
LOGGED BY:	JA CHECKED BY: AB	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				13.5-Inch PCC									
				18-inch Aggregate Base Classified as: Moist, Gray, Medium to Coarse Sand, Little Fine to Medium Sub-angular Gravel (SP)									
				Moist, Gray, Very Dense, Silty Fine to Medium SAND, Little Medium to Coarse Sub-angular Gravel (SM)									
5	S-1	22-36-47 (83)			19.4	3.3	5.8	66.5	27.7	18	8	0.0	
10	S-2	50/5"		S-2: Medium to Coarse Sand to 20-ft						6		0.0	
15	S-3	50/5"		S-3: Brown						4		0.0	
20	S-4	23-50/5" (50/5")		Moist, Brown, Very Dense, Well Graded Sub-angular to Sub-Rounded GRAVEL, Trace Silt, Some Fine to Medium Sand (GW-GM)			48	40.6	11.5	10	6.8	0.0	
25	S-5	2-7-50/2" (50/2")								8		0.0	
30	S-6	9-12-50/4								4		0.0	
35	S-7	9-43-50/5.5"		Moist, Brown, Very Dense, Silty Fine to Medium SAND (SM)			0.1	85.1	14.7	16	12.3	0.3	
40													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S1-1

CLIENT: AECOM		PROJECT NAME: SEA S Concourse	
PROJECT NUMBER:		PROJECT LOCATION: SEA	
DATE STARTED: 05/17/2024	COMPLETED: 05/18/2024	GROUND ELEVATION: 376.94	HOLE SIZE: 10-inch
DRILLING CONTRACTOR: Cascade Drilling		NORTHING: 163353.79	EASTING: 1276927.11
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING: Not Encountered	
LOGGED BY: JA	CHECKED BY: AB	AT END OF DRILLING: Not Encountered	

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
40	S-8	26-50/5" (50/5")		Moist, Brown, Very Dense, Silty Fine to Medium Sand, Some Fine to Medium Sub-rounded Gravel (SM)						10		0.7	
45	S-9	20-40-49 (89)		S-9 :Trace Fine to Medium Sub-Rounded Gravel to 75-ft								0.4	
50	S-10	73-39-50/5"								16		0.0	
55	S-11	36-50/5.5"										0.0	
60	S-12	21-43-46 (89)							15.2	18	19.5	0.0	
65	S-13	31-39-48 (87)								18		0.0	
70	S-14	39-45-50/4"										0.0	
75	S-15	28-50/4" (50/4")		Moist, Gray, Hard, Sandy Silt, Trace Fine to Medium Sub-angular Gravel (MH)					60.1		20.8	0.0	
80													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S1-1

CLIENT: AECOM		PROJECT NAME: SEA S Concourse	
PROJECT NUMBER:		PROJECT LOCATION: SEA	
DATE STARTED: 05/17/2024	COMPLETED: 05/18/2024	GROUND ELEVATION: 376.94	HOLE SIZE: 10-inch
DRILLING CONTRACTOR: Cascade Drilling		NORTHING: 163353.79	EASTING: 1276927.11
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING: Not Encountered	
LOGGED BY: JA	CHECKED BY: AB	AT END OF DRILLING: Not Encountered	

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
80	S-16	50/4"		Moist, Gray, Hard, Sandy Silt, Trace Fine to Medium Sub-angular Gravel (MH)								0.8	
85	S-17	50/4.5"		Moist, Gray, Very Dense, Silty Fine to Medium Sand, Few Fine to Medium Sub-angular to Sub-rounded Gravel (SM)								0.7	
90	S-18	50/2.5"										0.0	
95	S-19	50/2"										0.5	
100	S-20	50/3"										0.0	
105	S-21	32-49-50/4"		Moist, Gray, Hard, Clayey SILT with Fine Sand, Few Medium to Coarse Sub Rounded Gravel (ML)	25.8				61.8		26.1	0.0	
110	S-22	50/5"								5		0.0	
115	S-23	50/2"		Moist, Brown, Very Dense, Well Graded SAND with Silt and Gravel (SW-SM)			23.9	66.3	9.7	2	14.7	0.0	
120													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S1-1

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED: 05/17/2024	COMPLETED: 05/18/2024	GROUND ELEVATION: 376.94	HOLE SIZE: 10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING: 163353.79	EASTING: 1276927.11
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING:	Not Encountered
LOGGED BY: JA	CHECKED BY: AB	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
120	S-24	50/2.5"		Moist, Gray Brown, Hard, Sandy Silt, Little Fine to Medium Sub-angular Gravel (MH)						2.5		0.0	
125	S-25	50/2.5"								2.5		32.1	
130	S-26	50/4"								4		0.9	
135	S-27	14-50/2" (50/2")		Moist, Brown, Very Dense, Well Graded GRAVEL with Silt and Sand (GW-GM)			56.6	35.5	7.8	8	11.1	0.0	
140	S-28	4-8-31 (39)		S-28: Dense						18		0.0	
145	S-29	50/4"		Moist, Gray/Brown, Very Dense, Silty Medium to Coarse Sand, Little Sub-angular Fine to Medium Gravel (SM)						4		0.0	
150	S-30	96-43-34 (77)								18		0.0	
155	S-31	41-50/5.5"		S-31: Fine to Medium SAND			1.7	79.2	19.1	11.5	18.8	0.0	
160													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S1-1

CLIENT: AECOM		PROJECT NAME: SEA S Concourse	
PROJECT NUMBER:		PROJECT LOCATION: SEA	
DATE STARTED: 05/17/2024	COMPLETED: 05/18/2024	GROUND ELEVATION: 376.94	HOLE SIZE: 10-inch
DRILLING CONTRACTOR: Cascade Drilling		NORTHING: 163353.79	EASTING: 1276927.11
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING: Not Encountered	
LOGGED BY: JA	CHECKED BY: AB	AT END OF DRILLING: Not Encountered	

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
160	S-32	50/2"		Moist, Brown, Very Dense, Silty Fine to Medium SAND (SM)								0.0	
				Bottom of borehole at 161.5-ft.									
165													
170													
175													
180													
185													
190													
195													
200													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S1-2

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED:	05/17/2024 COMPLETED: 05/17/2024	GROUND ELEVATION:	376.56 HOLE SIZE: 10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING:	163274.16 EASTING: 1276868.68
DRILLING METHOD:	CME 75 HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE:	Split Spoon 2.5-inch CASING SIZE: 8-inch	AT TIME OF DRILLING:	Not Encountered
LOGGED BY:	JA CHECKED BY: AB	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				14.25-inch Concrete (PCC)									
				18-inch Aggregate Base Classified as: Moist, Gray, Medium to Coarse Sand, Little Fine to Medium Sub-angular Gravel (SW)								28	
	S-1	25-30-31 (61)		Moist, Gray, Very Dense, Well Graded SAND with Silt (SW-SM)						18		21	
	S-2	17-33-42 (75)					1.9	88.4	9.7		5.4	273	
5													
	S-3	25-38-47 (85)								18		483	
	S-4	29-50/5" (50/5")		S-4: Trace Coarse Sub-angular Gravel						10		269	
	S-5	31-50/4" (50/4")		S-5: Trace Fine Sub-angular Gravel						10		56	
10	S-6	29-40-50/5"							18.8	14	14.1	203	
	S-7	50-50/3" (50/3")		S-7: Trace Fine Sub-angular Gravel						8		103	
15	S-8	50/5"		S-8: Trace Coarse Sub-angular Gravel						5		49	
				Bottom of borehole at 16.5-ft.									
20													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S1-3

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED:	05/17/2024 COMPLETED: 05/17/2024	GROUND ELEVATION:	375.66 HOLE SIZE: 10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING:	163176.89 EASTING: 1276936.85
DRILLING METHOD:	HSA CME 75 HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE:	Split Spoon 2.5-inch CASING SIZE: 8-inch	AT TIME OF DRILLING:	Not Encountered
LOGGED BY:	JA CHECKED BY: AB	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				13.5-inch Concrete (PCC)									
				18-inch Aggregate Base Classified as: Moist, Gray, Fine to Medium Sand, Few Fine Sub-angular Gravel (SP)									Bulk Sample @ 2.5'
	S-1	13-11-11 (22)		Moist, Brown, Medium Dense, Silty Fine to Medium SAND, Trace Fine Sub-angular Gravel (SM)					22.8	18	17.1	1.2	
	S-2	11-28-42 (70)		Moist, Gray, Fine to Medium Sand, Few Fine Sub-angular Gravel (SW)						18		1.4	
5	S-3	49-50/5" (50/5")		S-3: Trace Sub-angular Cobble						10		53	
	S-4	24-50/5.5"		S-4: Medium to Coarse Sand						8		1.5	
	S-5	29-41-50/3"		Moist, Brown, Very Dense, Silty Fine to Medium SAND, Few Fine Sub-angular Gravel (SM)			10.2	58.3	31.5	14	7.5	0.7	
10	S-6	35-50/4" (50/4")								8			
	S-7	50-50/4" (50/4")		S-7: Few Fine to Medium Sub-angular Gravel						10		0.5	
15	S-8	50/4.5"		S-8: Brownish Gray						4			
				Bottom of borehole at 16.5-ft.									
20													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S3-4

CLIENT: AECOM		PROJECT NAME: SEA S Concourse	
PROJECT NUMBER:		PROJECT LOCATION: SEA	
DATE STARTED: 05/16/2024	COMPLETED: 05/17/2024	GROUND ELEVATION: 377.88	HOLE SIZE: 10-inch
DRILLING CONTRACTOR: Cascade Drilling		NORTHING: 163433.61	EASTING: 1277176.72
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING: Not Encountered	
LOGGED BY: JA	CHECKED BY: AB	AT END OF DRILLING: Not Encountered	

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				14.75-Inch PCC								0.9	Bulk Sample Taken
				18-inch Aggregate Base Classified as: Moist, Gray, Medium to Coarse Sand, Little Fine to Medium Sub-angular Gravel (SW)									
	S-1	26-26-27 (53)					0.8	80.1	19.2	18	14.2	0.1	
5	S-2	15-26-31 (57)		Moist, Brown, Very Dense, Fine to Medium Silty Sand (SM) S-2: Gray						18		0.1	
	S-3	12-29-50 (79)		S-3: Trace Fine Sub-angular Gravel						18		0.1	
	S-4	14-25-30 (55)								18		0.1	
	S-5	13-24-27 (51)							14.7	18	22.7	0.3	
10	S-6	11-22-29 (51)					0.3	86.9	12.8	18	21.1	475	
15	S-7	2-14-50/3"		Moist, Brown, Very Dense, Poorly Graded SAND with Course Sub-angular Gravel (SP-SM)								45	
20	S-8	33-50/4" (50/4")		S-8: Fine Sub-angular Gravel (SP-SM)			35.6	53.4	11		8.8	45	
25	S-9	24-37-47 (84)										45	
30	S-10	19-50/4" (50/4")										21	
35	S-11	12-48-48 (96)		Moist, Brown, Very Dense, Silty Medium to Coarse Sand, Little Fine to Medium Sub-angular Gravel (SM)						18		0.0	
40													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S3-4

CLIENT: AECOM		PROJECT NAME: SEA S Concourse	
PROJECT NUMBER:		PROJECT LOCATION: SEA	
DATE STARTED: 05/16/2024	COMPLETED: 05/17/2024	GROUND ELEVATION: 377.88	HOLE SIZE: 10-inch
DRILLING CONTRACTOR: Cascade Drilling		NORTHING: 163433.61	EASTING: 1277176.72
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING: Not Encountered	
LOGGED BY: JA	CHECKED BY: AB	AT END OF DRILLING: Not Encountered	

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
40	S-12	27-50/4" (50/4")		Moist, Brown, Very Dense, Silty Medium to Coarse Sand, Little Fine to Medium Sub-angular Gravel (SM)						10.0		0.0	
45	S-13	16-50/5" (50/5")								11.0		0	
50	S-14	45-50/4" (50/4")								10.0		0	
55	S-15	32-50/5.5"		S-15: Medium to Coarse SAND			0.0	81.8	18.2	11.5	18.6	0.0	
60	S-16	34-50/5" (50/5")								11.0		0.0	
65	S-17	30-50/5" (50/5")								11.0		0.0	
70	S-18	24-39-24 (63)								18.0	20.9	0	
75	S-19	40-46-50 (96)								18.0		0.0	
80													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S3-4

CLIENT: AECOM		PROJECT NAME: SEA S Concourse	
PROJECT NUMBER:		PROJECT LOCATION: SEA	
DATE STARTED: 05/16/2024	COMPLETED: 05/17/2024	GROUND ELEVATION: 377.88	HOLE SIZE: 10-inch
DRILLING CONTRACTOR: Cascade Drilling		NORTHING: 163433.61	EASTING: 1277176.72
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING: Not Encountered	
LOGGED BY: JA	CHECKED BY: AB	AT END OF DRILLING: Not Encountered	

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
80	S-20	24-49-50/4" (50/4")		Moist, Gray/Brown, Hard, Silty Clay (CL-ML)						16.0		0.0	
85	S-21	50/2"								2.0		0	
90	S-22	50/2.5"								2.5		0	
95	S-23	50/2.5"		Moist, Gray/Brown, Very Dense, Silty Fine to Medium SAND, Trace Clay (SM)					30.6	2.5	12.4	0.0	
100	S-24	46-50/5.5"								11.5		0.0	
				Bottom of borehole at 101.5-ft.									
105													
110													
115													
120													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S3-5

CLIENT: AECOM
PROJECT NAME: SEA S Concourse
PROJECT NUMBER:
PROJECT LOCATION: SEA
DATE STARTED: 05/16/2024 COMPLETED: 05/16/2024
GROUND ELEVATION: 376.98 HOLE SIZE: 10-inch
DRILLING CONTRACTOR: Cascade Drilling
NORTHING: 163243.20 EASTING: 1277199.20
DRILLING METHOD: HSA HAMMER WEIGHT: 140-lbs
GROUND WATER LEVELS:
SAMPLING DEVICE: Split Spoon 2.5-inch CASING SIZE: 8-inch
AT TIME OF DRILLING: Not Encountered
LOGGED BY: AM CHECKED BY: AB
AT END OF DRILLING: Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				14.1-Inch PCC									
				18-inch Aggregate Base Classified as: Moist, Gray, Fine to Medium Sand, Few Fine Sub-angular Gravel (SP)									
	S-1	23-35-45 (80)		Moist, Gray, Very Dense, Silty Fine to Medium SAND, Trace Fine to Medium Sub-angular Gravel (SM)						18		0	
	S-2	25-50/6" (50/6")								16		0	
5	S-3	50/6-50/4 (50/4")					7.1	65.6	27.3	10	8.1	0	
	S-4	26-50-50 (100)		S-4: Gray						18		0	
	S-5	21-30-30 (60)							14.7	18	15.5	0	
10	S-6	28-50/4" (50/4")		Moist, Gray, Very Dense, Silty Fine to Medium Sub-angular Gravel, Few Fine to Medium Sand(GM)			50.9	36.4	12.7	12	7.0	0	
	S-7	45-50/4" (50/4")								10		0	
15	S-8	25-50/3" (50/3")										0	
				Bottom of borehole at 16.5-ft.									
20													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S7-6

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED:	05/15/2024	COMPLETED:	05/16/2024
GROUND ELEVATION:	379.27	HOLE SIZE:	10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING:	163716.01
EASTING:	1277171.43		
DRILLING METHOD:	HSA	HAMMER WEIGHT:	140-lbs
SAMPLING DEVICE:	Split Spoon 2.5-inch	CASING SIZE:	8-inch
LOGGED BY:	JA	CHECKED BY:	AB
GROUND WATER LEVELS:			
AT TIME OF DRILLING:	Not Encountered	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				14.0-Inch PCC									
				18-inch Aggregate Base Classified as: Moist, Gray, Medium to Coarse Sand Little to Some Fine to Coarse Sub-angular Gravel									
	S-1	15-31-39 (70)					5.1	57.9	37	18	10.7	22.3	
	S-2	25-39-50/3"		Moist, Gray, Very Dense, Silty Fine to Medium SAND, Trace Fine Sub-angular Gravel (SM)						8		0.1	
5	S-3	48-50/4" (50/4")		Moist, Gray, Very Dense, Poorly Graded SAND with Silt and Gravel (SP-SM)			39.4	50.7	9.9	8	4.5	0.5	
	S-4	13-23-37 (60)		Moist, Gray, Very Dense, Silty Fine to Medium Sand, (SM)						18		25	
	S-5	16-28-42 (70)							10.4	18	18.1	29	
10	S-6	16-28-42 (70)		Moist, Gray, Very Dense, Well Graded GRAVEL with Silt and Sand (GW-GM)						18		29	
15	S-7	10-41-50/5"					59.9	31.5	8.6	8	5.5	42	
20	S-8	4-50/5" (50/5")								4		76	
25	S-9	9-36-50/5"		Moist, Gray, Very Dense, Well Graded SAND with Silt and Gravel (SW-SM)			31.8	31.5	8.6		10.7	328	
30	S-10	4-13-33 (46)										20	
35	S-11	14-50/5" (50/5")										8.5	
40													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S7-6

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED:	05/15/2024 COMPLETED: 05/16/2024	GROUND ELEVATION:	379.27 HOLE SIZE: 10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING:	163716.01 EASTING: 1277171.43
DRILLING METHOD:	HSA HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE:	Split Spoon 2.5-inch CASING SIZE: 8-inch	AT TIME OF DRILLING:	Not Encountered
LOGGED BY:	JA CHECKED BY: AB	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
40	S-12	7-50/5" (50/5")		Moist, Gray, Very Dense, Well Graded SAND with Silt and Gravel (SW-SM)								7.6	
45	S-13	21-50-50/5"		Moist, Brown, Very Dense, Silty Fine to Medium SAND (SM)			0.0	84.5	15.5		12.4	19.4	
50	S-14	42-50/4.5"										12.4	
55	S-15	28-50-50/5.5"										10.2	
60	S-16	29-42-48 (90)										1.5	
65	S-17	32-50/5.5"										4.6	
70	S-18	27-35-35 (70)								18		1.7	
75	S-19	26-40-50/5"								8		0.5	
80													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S7-6

CLIENT: AECOM		PROJECT NAME: SEA S Concourse	
PROJECT NUMBER:		PROJECT LOCATION: SEA	
DATE STARTED: 05/15/2024	COMPLETED: 05/16/2024	GROUND ELEVATION: 379.27	HOLE SIZE: 10-inch
DRILLING CONTRACTOR: Cascade Drilling		NORTHING: 163716.01	EASTING: 1277171.43
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING: Not Encountered	
LOGGED BY: JA	CHECKED BY: AB	AT END OF DRILLING: Not Encountered	

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
80	S-20	29-44-50 (94)		Moist, Brown, Very Dense, Silty Fine to Medium SAND (SM)						18		1.3	
85	S-21	34-44-50/5.5"										1.4	
90	S-22	(50/5")		Moist, Gray, Very Dense, Silty Clayey SAND with Fine Sub-angular Gravel (SC-SM)						5		0.5	
95	S-23	(50/5")					15.6	55	29.4	5	9.9	2.3	
100	S-24	(50/4")		Moist, Gray, Very Dense, Silty Fine to Medium Sand, Few Fine Sub-angular Gravel (SM)						4		1.7	
105	S-25	42-50/3" (50/3")								8		0.7	
110	S-26	(50/2")		S-26: Few Coarse Sub-angular Gravel						2		0.5	
115	S-27	(50/3")		Moist, Gray, Well Graded SAND with Silt, Some Fine Sub-Angular Gravel (SW-SM)			40.9	49.9	9.2	3	8.8	48.8	
120													

BORING NUMBER S7-6

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED:	05/15/2024	COMPLETED:	05/16/2024
GROUND ELEVATION:	379.27	HOLE SIZE:	10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING:	163716.01
EASTING:	1277171.43		
DRILLING METHOD:	HSA	HAMMER WEIGHT:	140-lbs
GROUND WATER LEVELS:			
SAMPLING DEVICE:	Split Spoon 2.5-inch	CASING SIZE:	8-inch
AT TIME OF DRILLING:	Not Encountered		
LOGGED BY:	JA	CHECKED BY:	AB
AT END OF DRILLING:	Not Encountered		

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
120	S-28	(50/4")		Moist, Gray, Well Graded Sand with Silt, Some Fine Sub-Angular Gravel (SW-SM)						4		3.0	
125	S-29	29-50/5.5"		Moist, Gray/Brown, Very Dense, Silty Fine to Medium Sand (SM)						5.5		37.8	
130	S-30	(50/2.5")		Moist, Gray/Brown, Very Dense Sand, Little Fine Sub-angular Gravel (SW)						1		5.6	
135	S-31	(50/2.5")								1		4.4	
140	S-32	(50/3")								1		124.2 8.9	
145	S-33	(50/2.5")								1		19.8	
150	S-34	(50/4")								0.5		3.4	
155	S-35	(50/2")								2		2.2	
160													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S7-6

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED: 05/15/2024	COMPLETED: 05/16/2024	GROUND ELEVATION: 379.27	HOLE SIZE: 10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING: 163716.01	EASTING: 1277171.43
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING:	Not Encountered
LOGGED BY: JA	CHECKED BY: AB	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
160	S-36	11-22-29 (51)		Moist, Gray/Brown, Very Dense Sand, Little Fine Sub-angular Gravel (SW)								0.4	
				Bottom of borehole at 161.5-ft.									
165													
170													
175													
180													
185													
190													
195													
200													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S8-7

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED:	05/16/2024 COMPLETED: 05/16/2024	GROUND ELEVATION:	379.79 HOLE SIZE: 10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING:	163959.35 EASTING: 1277075.17
DRILLING METHOD:	CME 75 HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE:	Split Spoon 2.5-inch CASING SIZE: 8-inch	AT TIME OF DRILLING:	Not Encountered
LOGGED BY:	AM CHECKED BY: AB	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				14.05-Inch PCC									
				18-inch Aggregate Base Classified as: Moist, Gray, Fine to Medium Sand, Few Fine Sub-angular Gravel (SP)									
	S-1	21-50-50/4" (50/4")		Moist, Brown, Very Dense, Well Graded SAND, Trace Silty Clay, Some Medium to Coarse Sub-angular Gravel (SW-SC)			45.6	47.4	6.9	16	3.3	0	
	S-2	30-50/5" (50/5")								10		0	
5	S-3	28-39-32 (71)		Moist, Brown, Very Dense, Well Graded GRAVEL, Few Silt, Some Medium to Coarse Sub-angular Gravel (GW-GM)			49.3	42.4	8.3	18	3.8	0	
	S-4	50-30-50/2" (50/2")								16		0	
	S-5	40-50/5"								10		0	
10	S-6	12-26-50/4"							6.4	16	11.0	0	
	S-7	50-50/4" (50/4")								8		0	
15	S-8	18-30-46 (76)								18		0	
				Bottom of borehole at 16.5-ft.									
20													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S9-8

CLIENT: AECOM
PROJECT NAME: SEA S Concourse
PROJECT NUMBER:
PROJECT LOCATION: SEA
DATE STARTED: 05/14/2024 COMPLETED: 05/14/2024
GROUND ELEVATION: 378.54 HOLE SIZE: 10-inch
DRILLING CONTRACTOR: Cascade Drilling
NORTHING: 163865.82 EASTING: 1276875.18
DRILLING METHOD: HSA HAMMER WEIGHT: 140-lbs
GROUND WATER LEVELS:
SAMPLING DEVICE: Split Spoon 2.5-inch CASING SIZE: 8-inch
AT TIME OF DRILLING: Not Encountered
LOGGED BY: JA CHECKED BY: AB
AT END OF DRILLING: Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				14.5-Inch PCC									
				18-inch Aggregate Base Classified as: Moist, Gray, Medium to Coarse Sand, Little Fine to Medium Sub-angular Gravel (SW)									
5	S-1	23-35-39 (74)		Moist, Gray, Very Dense, Silty Fine to Medium Sand Few Fine to Medium Sub-angular Gravel (SM)			13.8	64.8	21.4	18	10.7	25.7	
	S-2	23-50/4" (50/4")		S-2: Some Coarse Sub-angular Gravel						16		2.0	
	S-3	5-37-50/4.5"		Moist, Gray, Very Dense, Well graded GRAVEL with Silt, Some Fine to Medium Sand (GW-GM)			52.5	40.6	6.9	16.5	6.7	1.2	
	S-4	27-37-50/3"		S-4: Medium to Coarse Sand to 25-ft								0.3	
10													
15	S-5	5-50/4" (50/4")								10		0	
20	S-6	3-11-50/3"								15		0.1	
25	S-7	13-43-46 (89)		Moist, Brownish Gray, Very Dense, Silty Fine to Medium SAND Few Fine to Medium Sub-angular Gravel (SM)			10.3	72.8	16.8		11.2	0	
30	S-8	16-50-50/4.5"										0	
35	S-9	3-43-50/2"								12		0.3	
40													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S9-8

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED:	05/14/2024 COMPLETED: 05/14/2024	GROUND ELEVATION:	378.54 HOLE SIZE: 10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING:	163865.82 EASTING: 1276875.18
DRILLING METHOD:	HSA HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE:	Split Spoon 2.5-inch CASING SIZE: 8-inch	AT TIME OF DRILLING:	Not Encountered
LOGGED BY:	JA CHECKED BY: AB	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
40	S-10	29-50/5" (50/5")		Moist, Brownish Gray, Very Dense, Silty Fine to Medium SAND Few Fine to Medium Sub-angular Gravel (SM)						8		0.1	
45	S-11	17-16-20 (36)								0			
50	S-12	12-16-19 (35)								6		0.0	
55	S-13	8-26-49 (75)		Moist, Brown, Poorly Graded Gravel with Silt, Some Fine to Medium Sand (GP-GM)			52.2	41.3	6.5	6	11.1	0.2	
60	S-14	8-22-46 (68)								6		0.0	
65	S-15	16-39-37 (76)		Moist, Brown, Silty Clayey SAND, Trace Fine to Medium Gravel (SC-SM)			5.9	63.3	30.8		21.2	0.2	
70	S-16	34-49-50/4.5"		Moist, Brown, Hard, High Plasticity, Sandy CLAY(CH)	51	22.6			29.5	16.5	29.7	0.2	
75	S-17	42-50-50/5.5"		Moist, Gray, Hard, Silt with Fine to Medium Sand (ML)						17.5		0.7	
80													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S9-8

CLIENT: AECOM		PROJECT NAME: SEA S Concourse	
PROJECT NUMBER:		PROJECT LOCATION: SEA	
DATE STARTED: 05/14/2024	COMPLETED: 05/14/2024	GROUND ELEVATION: 378.54	HOLE SIZE: 10-inch
DRILLING CONTRACTOR: Cascade Drilling		NORTHING: 163865.82	EASTING: 1276875.18
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING: Not Encountered	
LOGGED BY: JA	CHECKED BY: AB	AT END OF DRILLING: Not Encountered	

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
80	S-18	50/5.5"		Moist, Gray, Hard, Silt with Fine to Medium Sand (ML)						5.5		0	
85	S-19	50/5.5"								5.5		0	
90	S-20	50/5.4"								4		0.2	
95	S-21	36-50/5.5"			39.1	13.8			75.4	11.5	22.9	0.1	
100	S-22	50/4"		Moist, Brown, Silty Clayey Sand with Sub-rounded Gravel (SC-SM)			36	41	23	4	13.2	0	
				Bottom of borehole at 101.5-ft.									
105													
110													
115													
120													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S9-9

CLIENT: AECOM
PROJECT NAME: SEA S Concourse
PROJECT NUMBER:
PROJECT LOCATION: SEA
DATE STARTED: 05/14/2024 COMPLETED: 05/14/2024
GROUND ELEVATION: 377.94 HOLE SIZE: 12-inch
DRILLING CONTRACTOR: Cascade Drilling
NORTHING: 163735.73 EASTING: 1276785.11
DRILLING METHOD: CME 75 HAMMER WEIGHT: 140-lbs
GROUND WATER LEVELS:
SAMPLING DEVICE: Split Spoon 2.5-inch CASING SIZE: 8-inch
AT TIME OF DRILLING: Not Encountered
LOGGED BY: AM CHECKED BY: AB
AT END OF DRILLING: Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0			14-Inch PCC									
			18-inch Aggregate Base Classified as: Moist, Gray, Fine to Medium Sand, Few Fine Sub-angular Gravel (SP)									
	S-1	10-43-50/4"	Moist, Gray, Very Dense, Silty Medium to Coarse SAND, Little Coarse Sub-angular Gravel (SM)						16		39.1	
	S-2	35-50/4" (50/4")				22.6	58.4	19.0	10	5.2	46.8	
5	S-3	25-50-50/4"	S-3: Few Coarse Sun-angular Garvel						14		41.7	
	S-4	20-50/4" (50/4")	S-4: Trace Medium to Coarse Sub-angular Gravel						10		177.3	
	S-5	(50/3")							2		24.2	
10	S-6	28-50-50/5"						21.9	16	7.1	206.3	
	S-7	38-50/4" (50/4")	Moist, Brown, Very Dense, Silty Fine to Medium GRAVEL, Some Fine to Medium Sand (GM)			46.0	42.0	12.0	12	6.0	28.6	
15	S-8	(50/5")	S-8: Medium to Coarse Sub-angular Gravel								23.9	
			Bottom of borehole at 16.5-ft.									
20												

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S9-10

CLIENT: AECOM		PROJECT NAME: SEA S Concourse	
PROJECT NUMBER:		PROJECT LOCATION: SEA	
DATE STARTED: 05/14/2024	COMPLETED: 05/14/2024	GROUND ELEVATION: 378.06	HOLE SIZE: 12-inch
DRILLING CONTRACTOR: Cascade Drilling		NORTHING: 163791.41	EASTING: 1276752.50
DRILLING METHOD: CME 75	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING: Not Encountered	
LOGGED BY: AM	CHECKED BY: AB	AT END OF DRILLING: Not Encountered	

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				14.25-Inch PCC									
				18-inch Aggregate Base Classified as: Moist, Gray, Fine to Medium Sand, Few Fine Sub-angular Gravel (SP)									
	S-1	40-50/5" (50/5")		Moist, Gray, Very Dense, Silty Fine To Medium SAND, Few Fine Sub-angular Gravel (SM)			11.7	64.5	23.8	11	5.4	0.5	
	S-2	35-50/3" (50/3")					13.0	61.4	25.6	9	5.9	0.4	
5	S-3	50-50/3" (50/3")								8		0.4	
	S-4	47-50/5" (50/5")								10		0.6	
	S-5	42-50/4" (50/4")								10		0.3	
10	S-6	50-50/4" (50/4")								10		0.3	
	S-7	23-40-50/5" (50/5")		Moist, Hard, SILT, Little Fine to Medium Sand (MH)					18.9	16	23.3	3.8	
15	S-8	18-45-50/5" (50/5")								16		2.8	
				Bottom of borehole at 16.5-ft.									
20													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S10-11

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED: 05/13/2024	COMPLETED: 05/13/2024	GROUND ELEVATION: 377.17	HOLE SIZE: 12-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING: 163612.40	EASTING: 1276641.60
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING:	NA
LOGGED BY: JA	CHECKED BY: AB	AT END OF DRILLING:	NA

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				14.25-inch Concrete (PCC)									
				18-inch Aggregate Base Classified as: Moist, Gray, Fine to Medium Sand, Few Fine Sub-angular Gravel (SP)									
	S-1	14-20-30 (50)		Moist, Gray, Very Dense, Silty Fine to Medium Sand, Few Fine Sub-angular Gravel (SM)						16		1.7	
	S-2	33-50/3" (50/3")		S-2: Brownish Gray						8		1.7	
5	S-3	18-27-27 (54)								18		2.0	
	S-4	26-48-50 (98)		S-4: Little Fine Sub-angular Gravel			20.0	52.1	27.8	18	6.5	0.7	
	S-5	24-32-33 (65)								18		0.8	
10	S-6	29-28-30 (48)								18		1.0	
	S-7	13-27-34 (61)		S7: Medium to Course Sub-angular Gravel						18		0.7	
15	S-8	40-50/5" (50/5")		Moist, Gray, Very Dense, Well Graded GRAVEL, Some Medium to Coarse Sand (GW-GM)			49.9	41.6	8.5	8	3.6	1.0	
20													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S10-11

CLIENT: AECOM		PROJECT NAME: SEA S Concourse	
PROJECT NUMBER:		PROJECT LOCATION: SEA	
DATE STARTED: 05/13/2024	COMPLETED: 05/13/2024	GROUND ELEVATION: 377.17	HOLE SIZE: 12-inch
DRILLING CONTRACTOR: Cascade Drilling		NORTHING: 163612.40	EASTING: 1276641.60
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING: NA	
LOGGED BY: JA	CHECKED BY: AB	AT END OF DRILLING: NA	

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
20	S-9	22-45-45 (90)		Moist, Gray, Very Dense, Well Graded GRAVEL, Some Medium to Coarse Sand (GW-GM)						18		0.8	
				Bottom of borehole at 21.5-ft.									
25													
30													
35													
40													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S10-12

CLIENT: AECOM
PROJECT NAME: SEA S Concourse
PROJECT NUMBER:
PROJECT LOCATION: SEA
DATE STARTED: 05/13/2024 COMPLETED: 05/13/2024
GROUND ELEVATION: 377.57 HOLE SIZE: 12-inch
DRILLING CONTRACTOR: Cascade Drilling
NORTHING: 163761.90 EASTING: 1276642.40
DRILLING METHOD: HSA HAMMER WEIGHT: 140-lbs
GROUND WATER LEVELS:
SAMPLING DEVICE: Split Spoon 2.5-inch CASING SIZE: 8-inch
AT TIME OF DRILLING: Not Encountered
LOGGED BY: JA CHECKED BY: AB
AT END OF DRILLING: Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				14.25-inch Concrete (PCC)									
				18-inch Aggregate Base Classified as: Moist, Gray, Silty Fine to Medium SAND, Little Fine Sub-angular Gravel (SM)			22.9	61.8	15.3		8.8		
	S-1	13-32-25 (57)		Moist, Gray, Very Dense, Silty Fine to Medium SAND, Few Coarse Sub-angular Gravel (SM)						18		2.1	
	S-2	21-35-41 (76)					16.6	59.6	23.7	18	5.8	2.0	
5	S-3	40-50/5" (50/5")		S-3: Fine to Medium Sub-angular Gravel						18		1.4	
	S-4	50/5"								18		1.5	
	S-5	36-45-50/6"								6		1.3	
10	S-6	50-50/4" (50/4")		S-6: Medium to Coarse Sub-angular Gravel						8		0.5	
	S-7	35-50/4" (50/4")								6		0.7	
15	S-8	50/5"		Moist, Gray, Very Dense, Poorly Graded SAND, Few Silt, Some Fine to Medium Gravel (SP-SM)			39.8	48.4	11.7	3	7.0	0.4	
				Bottom of borehole at 16.5-ft.									
20													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S10-13

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED:	05/13/2024	COMPLETED:	05/13/2024
GROUND ELEVATION:	376.96	HOLE SIZE:	12-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING:	163737.22
EASTING:	1276518.05	DRILLING METHOD:	HSA
HAMMER WEIGHT:	140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE:	Split Spoon 2.5-inch	CASING SIZE:	8-inch
AT TIME OF DRILLING:	Not Encountered	AT END OF DRILLING:	Not Encountered
LOGGED BY:	EC	CHECKED BY:	AB

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				14.5-inch Concrete (PCC)									Driller used Casing From 0' to 20'
				18-inch Aggregate Base Classified as: Moist, Gray, Fine to Medium Sand, Few Fine Sub-angular Gravel (SP)									
				Moist, Gray, Very Dense, Silty Fine SAND, Few Fine to Medium Sub-angular Gravel (SM)									
5	S-1	9-48-50/5"								18		0.4	
	S-2	31-50/5" (50/5")					11.4	64.9	23.7	11	11.9	0.0	
	S-3	21-40-45 (85)		S-3: Silty Fine to Medium Sand						18		1.0	
	S-4	27-43-50 (93)								18		1.1	
10													
												0.0	
15	S-5	22-50/4" (50/4")		S-5: Medium to Coarse Sand, Little Sub-angular Gravel						10			
20													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S10-13

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED: 05/13/2024	COMPLETED: 05/13/2024	GROUND ELEVATION: 376.96	HOLE SIZE: 12-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING: 163737.22	EASTING: 1276518.05
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING:	Not Encountered
LOGGED BY: EC	CHECKED BY: AB	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
20				Moist, Gray, Silty, Medium to Coarse SAND, Little Sub-angular Gravel (SM)									
	S-6	20-50/5" (50/5")								11		0.0	Driller used Casing From 0 to 30-ft
25	S-7	5-37-50 (87)		S-7: Some Sub-angular Gravel (SM)			35.4	50.8	13.8	18	10.9	0.0	
30	S-8	4-14-50 (64)								18		0.4	
35	S-9	23-40-50/3"								15		0.0	
40													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S10-13

CLIENT: AECOM		PROJECT NAME: SEA S Concourse	
PROJECT NUMBER:		PROJECT LOCATION: SEA	
DATE STARTED: 05/13/2024	COMPLETED: 05/13/2024	GROUND ELEVATION: 376.96	HOLE SIZE: 12-inch
DRILLING CONTRACTOR: Cascade Drilling		NORTHING: 163737.22	EASTING: 1276518.05
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING: Not Encountered	
LOGGED BY: EC	CHECKED BY: AB	AT END OF DRILLING: Not Encountered	

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
40				Moist, Gray, Brown, Medium to Coarse Sand With Silt, Some Medium to Coarse Sub-angular Gravel (SW-SM)									
	S-10	50/6"								6		0.5	
45	S-11	36-50/5.5"		S-11: Few Medium to Coarse Sub-angular Gravel			7.6	80.8	11.5	11	13.9	0.3	
50				Moist, Gray, Silty Medium to Coarse Sand (SM)									
	S-12	29-50/6" (50/6")								12		0.4	
55	S-13	40-50/5" (50/5")								11		0.4	
60													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S10-13

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED: 05/13/2024	COMPLETED: 05/13/2024	GROUND ELEVATION: 376.96	HOLE SIZE: 12-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING: 163737.22	EASTING: 1276518.05
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING:	Not Encountered
LOGGED BY: EC	CHECKED BY: AB	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
60	S-13	40-50/5" (50/5")		Moist, Brown, Silty Medium to Coarse SAND (SM)			0.9	85.4	13.7	18	19.7	0.0	
				Bottom of borehole at 61.5-ft.									
65													
70													
75													
80													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S11-14

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED: 05/15/2024	COMPLETED: 05/15/2024	GROUND ELEVATION: 375.90	HOLE SIZE: 10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING: 163767.96	EASTING: 1276310.86
DRILLING METHOD: CME 75	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING:	Not Encountered
LOGGED BY: AM	CHECKED BY: AB	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				15.8-Inch PCC									
				18-inch Aggregate Base Classified as: Moist, Gray, Fine to Medium Sand, Few Fine Sub-angular Gravel (SP)									
	S-1	12-17-20 (37)								18		0	
				Moist, Gray, Very Dense, Silty Fine to Medium SAND, Few Fine to Medium Gravel (SM)									
	S-2	18-18-32 (50)					7.5	62.5	30.0	18	8.3	0	
5	S-3	13-21-37 (58)								18		0	
	S-4	15-27-41 (68)								18		0	
	S-5	16-40-50 (90)								18		0	
10	S-6	31-40-50 (90)											
	S-7	22-36-39 (75)							10.6	18	11.9	0	
15	S-8	15-25-30 (55)					0.0	89.3	10.7	18	9.0	0	
				Bottom of borehole at 16.5-ft.									
20													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S11-15

CLIENT: AECOM		PROJECT NAME: SEA S Concourse	
PROJECT NUMBER:		PROJECT LOCATION: SEA	
DATE STARTED: 05/15/2024	COMPLETED: 05/15/2024	GROUND ELEVATION: 376.20	HOLE SIZE: 10-inch
DRILLING CONTRACTOR: Cascade Drilling		NORTHING: 163643.09	EASTING: 1276369.18
DRILLING METHOD: CME 75	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING: Not Encountered	
LOGGED BY: AM	CHECKED BY: AB	AT END OF DRILLING: Not Encountered	

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				14.3-inch Concrete (PCC)									
				18-inch Aggregate Base Classified as: Moist, Gray, Fine to Medium Sand, Few Fine Sub-angular Gravel (SP)									
	S-1	14-21-13 (34)		Moist, Gray, Dense to Very Dense, Silty Fine to Medium SAND, Little to Some Fine Sub-Angular Gravel (SM)			21.8	61.6	16.7	18	6.8	0.2	
	S-2	15-30-30 (60)								18		0	
5	S-3	15-25-30 (55)								18		0	
	S-4	14-21-26 (47)					10.0	64.5	25.5	18	8.9	0	
	S-5	18-28-25 (53)								18		1.4	
10	S-6	11-21-22 (43)								18		7.2	
	S-7	28-50/5" (50/5")								10		34	
15	S-8	50/5"					38.0	42.6	19.4	5	5.4	0.5	
				Bottom of borehole at 16.5-ft.									
20													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S12-16

CLIENT: AECOM		PROJECT NAME: SEA S Concourse	
PROJECT NUMBER:		PROJECT LOCATION: SEA	
DATE STARTED: 05/21/2024	COMPLETED: 05/21/2024	GROUND ELEVATION: 375.61	HOLE SIZE: 10-inch
DRILLING CONTRACTOR: Cascade Drilling		NORTHING: 1635502.07	EASTING: 1276318.05
DRILLING METHOD: CME 75	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING: Not Encountered	
LOGGED BY: JA	CHECKED BY: AB	AT END OF DRILLING: Not Encountered	

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				14.25-Inch PCC									
				18-inch Aggregate Base Classified as: Moist, Gray, Fine to Medium Sand, Few Fine Sub-angular Gravel (SP)									
	S-1	13-21-36 (57)		Moist, Gray, Dense, Silty Fine to Medium SAND, Little Medium to Coarse Gravel (SM)						16		4.3	Glycol Odor
	S-2	17-17-20 (37)					24.0	60.3	15.7	18	7.5	2.8	Glycol Odor
5	S-3	8-14-10 (24)		S-3: Medium Dense to 12-ft, Few Coarse Sub-angular Gravel						18		3.8	
	S-4	4-4-6 (10)							9.6	18	10.8	2.9	
	S-5	4-4-6 (10)								8		4.9	
10	S-6	6-12-11 (23)		S-6: Few Coarse Sub-rounded Gravel						16		1.7	
	S-7	14-25-38 (63)		S-7: Gray, Very Dense			12.8	57.3	29.8	18	10.1	2.1	
15	S-8	40-50/5 (50/5)		S-8: Very Dense						10		0.2	
				Bottom of borehole at 16.4-ft.									
20													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S12-17

CLIENT: AECOM
PROJECT NAME: SEA S Concourse
PROJECT NUMBER:
PROJECT LOCATION: SEA
DATE STARTED: 05/21/2024 COMPLETED: 05/21/2024
GROUND ELEVATION: 375.84 HOLE SIZE: 10-inch
DRILLING CONTRACTOR: Cascade Drilling
NORTHING: 163449.82 EASTING: 1276447.37
DRILLING METHOD: HSA HAMMER WEIGHT: 140-lbs
GROUND WATER LEVELS:
SAMPLING DEVICE: Split Spoon 2.5-inch CASING SIZE: 8-inch
AT TIME OF DRILLING: Not Encountered
LOGGED BY: JA CHECKED BY: AB
AT END OF DRILLING: Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				19.5-Inch PCC									
				18-inch Aggregate Base Classified as: Moist, Gray, Fine to Medium Sand, Few Fine Sub-angular Gravel (SP)									
	S-1	20-28-17 (45)								18		3.7	
				Moist , Brown-Gray, Medium Dense, Silty Fine to Medium SAND, Little Fine Sub-angular Gravel (SM)									
	S-2	6-6-11 (17)					21.2	53.4	25.4	18	11.8	2.1	Slight Glycol Odor
5	S-3	10-14-16 (30)							19.4	12	7.9	2.6	
	S-4	17-20-27 (47)		S-4: Gray, Dense						18		1.8	
	S-5	20-30-36 (66)		S-4: Very Dense to 16.5-ft, Few Sub-angular Cobble			18.6	53.6	23.8	12	8	1.6	
10	S-6	24-23-50/5" (50/5")								16		1.9	
	S-7	50-50/4" (50/4")		S-7: Brown						10		0.7	
15	S-8	22-40-42 (82)		S-8: Coarse Sub-rounded Gravel			16.9	53.0	30.1	18	8.4	0.0	
				Bottom of borehole at 16.5-ft.									
20													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S12-18

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED:	05/21/2024	COMPLETED:	05/22/2024
GROUND ELEVATION:	376.12	HOLE SIZE:	10-inch
DRILLING CONTRACTOR:	ConeTech		
NORTHING:	163437.87	EASTING:	1276533.08
DRILLING METHOD:	Mud Rotary	HAMMER WEIGHT:	140-lbs
GROUND WATER LEVELS:			
SAMPLING DEVICE:	Split Spoon 2.5-inch	CASING SIZE:	8-inch
AT TIME OF DRILLING:	Not Encountered		
LOGGED BY:	AM	CHECKED BY:	AB
AT END OF DRILLING:	Not Encountered		

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				18.5-Inch PCC									
				18-inch Aggregate Base Classified as: Moist, Gray, Fine to Medium Sand, Few Fine Sub-angular Gravel (SP)									
	S-1	3-5-10 (15)								5			
				Moist, Brown, Dense to Very Dense, Silty Fine to Medium SAND, Few Fine to Medium Sub-angular Gravel (SM)									
5	S-2	18-20-29 (49)					17.9	54.7	27.4	18	12	1.0	
	S-3	16-25-19 (44)		S-3: Little Gravel						18		0.7	
	S-4	15-18-26 (44)		S-4: Gray, Medium Dense						18		0.2	
	S-5	25-28-32 (60)			17.1				29.8	18	10.2	0.0	
10	S-6	23-40-50/5"		S-6: Gray to 20-ft, Little Fine to Medium Sub-angular Gravel						18		0.0	
15	S-7	23-41-46 (87)								18		0.3	
20	S-8	26-50/2" (50/2")		S-8: Some Fine to Coarse Sub-angular Gravel to 30-ft						6		0.1	
25	S-9	33-50/3" (50/3")								6		0.2	
30	S-10	36-50/4" (50/4")		Moist, Brown, Very Dense, Poorly Graded SAND, Trace Silt (SP-SM)			0	90.1	9.9	18	20.8	0.0	
35	S-11	36-50/4" (50/4")		S-11: Trace Fine to medium Sub-angular to Sub rounded Gravel						12		0.0	
40													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S12-18

CLIENT: AECOM
PROJECT NAME: SEA S Concourse
PROJECT NUMBER:
PROJECT LOCATION: SEA
DATE STARTED: 05/21/2024 COMPLETED: 05/22/2024
GROUND ELEVATION: 376.12 HOLE SIZE: 10-inch
DRILLING CONTRACTOR: Cascade Drilling
NORTHING: 163437.87 EASTING: 1276533.08
DRILLING METHOD: HSA HAMMER WEIGHT: 140-lbs
GROUND WATER LEVELS:
SAMPLING DEVICE: Split Spoon 2.5-inch CASING SIZE: 8-inch
AT TIME OF DRILLING: Not Encountered
LOGGED BY: JA CHECKED BY: AB
AT END OF DRILLING: Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
40	S-12	50/5"		Moist, Brown, Very Dense, Poorly Graded SAND, Trace Silt (SP-SM)						8		0.3	
45	S-13	50/5"		S-13: Some Fine to Medium Sub-angular Gravel						6		0.2	
50	S-14	33-45-50 (95)		S-14: Trace Fine to medium Sub-angular Gravel					1.3	18	17.3	0.1	
55	S-15	28-40-50 (90)		S-15: Trace Fine to medium Sub-angular Gravel						18		0.1	
60	S-16	30-44-41 (85)								18		0.0	
65	S-17	38-50/4" (50/4")								10		0.1	
70	S-18	31-50/3.5"		Moist, Brown, Very Dense, Silty Fine to Medium SAND, Few Fine to Medium Sub-angular Gravel (SM)			9.4	77	13.6	10	19.4	0.0	
75	S-19	50/4.5" (50/4.5")								5		0.5	
80													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S12-18

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED: 05/21/2024	COMPLETED: 05/22/2024	GROUND ELEVATION: 376.12	HOLE SIZE: 10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING: 163437.87	EASTING: 1276533.08
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING:	Not Encountered
LOGGED BY: JA	CHECKED BY: AB	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
80	S-20	(50/3")		Moist, Brown, Very Dense, Silty Fine to Medium SAND, Few Fine to Medium Sub-angular Gravel (SM)						2		0.1	
85	S-21	(50/2")								1		1.2	
90	S-22	(50/2.5")		S-22: Little Fine to Medium Sub-angular Gravel						1		0.3	
95	S-23	49-50/3" (50/3")					19.5	67	13.5	8	14.8	0.0	
100	S-24	50/3" (50/3")								2		0.5	
105	S-25	50/4" (50/4")								2		0.2	
110	S-26	50/2" (50/2")								1		0.6	
115	S-27	50/2" (50/2")								2		0.4	
120													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S12-18

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED:	05/21/2024 COMPLETED: 05/22/2024	GROUND ELEVATION:	376.12 HOLE SIZE: 10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING:	163437.87 EASTING: 1276533.08
DRILLING METHOD:	HSA HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE:	Split Spoon 2.5-inch CASING SIZE: 8-inch	AT TIME OF DRILLING:	Not Encountered
LOGGED BY:	JA CHECKED BY: AB	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
120	S-28	50/2"		Moist, Brown, Very Dense, Silty Fine to Medium SAND, Few Fine to Medium Sub-angular Gravel (SM)						1		1.6	
125	S-29	50/2"										7.4	
130	S-30	50/3"										9.3	
135	S-31	50/2"										57.2	
140	S-32	50/2.5" (50/2.5")								2.5		11.1	
145	S-33	27-42-50 (92)					1.4	71.9	26.7	18	22.5	0.2	
150	S-34	50-3.5" (50/3.5")								3.5		0.3	
155	S-35	9-50/4" (50/4")		Moist, Brown, Very Dense, Poorly Graded GRAVEL with Silt and Fine to Medium Sand (GP-GM)			66.5	28	5.5	10	12.6	0.0	
160													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S12-18

CLIENT: AECOM		PROJECT NAME: SEA S Concourse	
PROJECT NUMBER:		PROJECT LOCATION: SEA	
DATE STARTED: 05/21/2024	COMPLETED: 05/22/2024	GROUND ELEVATION: 376.12	HOLE SIZE: 10-inch
DRILLING CONTRACTOR: Cascade Drilling		NORTHING: 163437.87	EASTING: 1276533.08
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING: Not Encountered	
LOGGED BY: JA	CHECKED BY: AB	AT END OF DRILLING: Not Encountered	

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
160	S-36	50/3" (50/3")		Moist, Brown, Very Dense, Poorly Graded Gravel with Silt and Fine to Medium Sand (GP-GM)						3		5.1	
				Bottom of borehole at 161.5-ft.									
165													
170													
175													
180													
185													
190													
195													
200													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S12-19

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED:	05/21/2024 COMPLETED: 05/21/2024	GROUND ELEVATION:	375.37 HOLE SIZE: 10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING:	163348.67 EASTING: 1276387.68
DRILLING METHOD:	CME 75 HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE:	Split Spoon 2.5-inch CASING SIZE: 8-inch	AT TIME OF DRILLING:	Not Encountered
LOGGED BY:	JA CHECKED BY: AB	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				14.75-Inch PCC									
				18-inch Aggregate Base Classified as: Moist, Gray, Fine to Medium Sand, Few Fine Sub-angular Gravel (SP)									
	S-1	13-37-50/4.5" (50/4.5")		Moist, Gray, Very Dense, Poorly Graded GRAVEL, Few Fine to Medium Silt, Mostly Fine to Medium Sand (GP-GM)						12		24	Slight Glycol Odor
	S-2	23-50/5.5" (50/5.5")		S-2: Few Silt			45.3	42.2	10.2	12	7.8	34	Slight Glycol Odor
5	S-3	17-30-20 (50)		Moist, Gray, Dense, Silty Medium to Coarse Sand, Few Fine to Medium Sub-rounded Gravel (SM)						18		140	
	S-4	10-16-24 (40)								18		6.8	
	S-5	20-50/5" (50/5")								3		0.8	
10	S-6	17-31-47 (78)							34.8	16	10	22	Slight Glycol Odor
	S-7	40-50/5" (50/5")		S-7: Brown						8		20	
15	S-8	(50/5")		S8: Some Fine to Medium Sub-rounded Gravel			32.2	43.2	24.6	4	5.5	9.3	
				Bottom of borehole at 16.5-ft.									
20													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S15-20

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED: 05/22/2024	COMPLETED: 05/22/2024	GROUND ELEVATION: 374.82	HOLE SIZE: 10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING: 163289.55	EASTING: 1276285.04
DRILLING METHOD: CME 75	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING:	Not Encountered
LOGGED BY: AM	CHECKED BY: AB	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				17.3-Inch PCC									
				18-inch Aggregate Base Classified as: Moist, Gray, Fine to Medium Sand, Few Fine Sub-angular Gravel (SP)									
	S-1	21-24-25 (49)					32.7	60.7	6.6	18	6.5	0.0	
				Moist, Gray, Dense, Poorly Graded SAND, Trace Fine to Medium Silt, Little Fine to Medium Sub-Angular Gravel (SP-SM)									
	S-2	24-24-24 (48)								14		0.0	
5				Moist, Gray, Medium Dense, Well Graded SAND,Few Fine to Medium Silt, Some Fine to Medium Sub-Angular Gravel (SW-SM)									
	S-3	10-9-13 (22)					39.6	49	11.4	14	6.5	0.0	
				Moist, Gray, Dense to Very Dense, Silty Fine to Medium Sand, Little Fine to Medium Sub-angular Gravel (SM)									
	S-4	18-19-17 (36)								18		0.0	
	S-5	12-14-14 (28)		S-5: Medium Dense to 12-ft					27.3	18	8.9	0.0	
10	S-6	12-10-9 (19)		S-6: Some Fine to Medium Sub-angular Gravel						18		0.0	
	S-7	40-50/5" (50/5")								14		0.0	
15	S-8	(50/5")								2		0.0	
				Bottom of borehole at 16.5-ft.									
20													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S15-21

CLIENT: AECOM		PROJECT NAME: SEA S Concourse	
PROJECT NUMBER:		PROJECT LOCATION: SEA	
DATE STARTED: 05/22/2024	COMPLETED: 05/22/2024	GROUND ELEVATION: 375.55	HOLE SIZE: 10-inch
DRILLING CONTRACTOR: Cascade Drilling		NORTHING: 163312.73	EASTING: 1276518.51
DRILLING METHOD: CME 75	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING: Not Encountered	
LOGGED BY: AM	CHECKED BY: AB	AT END OF DRILLING: Not Encountered	

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				14-Inch PCC									
				18-inch Aggregate Base Classified as: Moist, Gray, Fine to Medium Sand, Few Fine Sub-angular Gravel (SP)									
	S-1	26-32-33 (65)		Moist, Brown, Very Dense, Fine to Medium Sand, Some Fine to Medium Sub-angular Gravel (SM)						18		0.0	
	S-2	18-17-22 (39)		Moist, Gray, Dense, Well Graded GRAVEL, Few Fine to Medium Silt, Some Fine to Medium Sand (GW-GM)			47	43.7	9.3	12	4.22	0.0	
5	S-3	12-16-23 (39)		Moist, Brown, Dense, Silty Fine to Medium Sand, Few Fine to Medium Sub-angular Gravel (SM)						18		0.0	
	S-4	4-8-18 (26)								18		0.0	
	S-5	14-21-29 (50)					12.3	62.1	25.6	18	7.1	0.0	
10	S-6	14-27-28 (55)								18		0.0	
	S-7	20-30-42 (72)							29.5	18	8.7	0.0	
15	S-8	14-33-42 (75)								18		0.0	
				Bottom of borehole at 16.5-ft.									
20													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S15-22

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED:	05/22/2024	COMPLETED:	05/22/2024
GROUND ELEVATION:	374.73	HOLE SIZE:	10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING:	163150.71
EASTING:	1276389.65	DRILLING METHOD:	CME 75
HAMMER WEIGHT:	140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE:	Split Spoon 2.5-inch	CASING SIZE:	8-inch
AT TIME OF DRILLING:	8-Feet	LOGGED BY:	AM
CHECKED BY:	AB	AT END OF DRILLING:	8-Feet

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				14.5-Inch PCC									
				18-inch Aggregate Base Classified as: Moist, Gray, Fine to Medium Sand, Few Fine Sub-angular Gravel (SP)									
	S-1	22-24-22 (46)		Moist, Gray, Dense, Silty Fine to Medium SAND, Some Fine to Medium Sub-angular Gravel (SM)			26.4	58.1	15.6	18	6.7	0.6	Slightly Glycol Odour
	S-2	19-23-20 (43)		S-2: Some Fine to Medium Angular to Sub-angular Gravel						10		0.5	Slightly Glycol Odour
5	S-3	6-13-11 (24)		S-3: Medium Dense, Some Fine to Medium Sub-angular to Sub-rounded Gravel						10		0.7	Slightly Glycol Odour
	S-4	14-18-12 (30)		Moist, Brown, Dense to Very Dense, Poorly Graded SAND,Few Fine to Medium Silt, Some Fine to Medium Sub-Angular Gravel (SP-SM)			43.3	45.4	11.3	14	11.6	0.2	
	S-5	9-13-20 (33)								16		2.6	
10	S-6	19-28-50/5" (50/5")								18		9.8	
	S-7	42-50-50/3"		Moist, Gray, Very Dense, Silty Fine to Medium SAND, Trace Fine to Medium Sub-Angular Gravel (SM)			9	59.8	31.1	18	9.3	98.0	
15	S-8	50/5" (50/5")								6		51.5	
				Bottom of borehole at 16.5-ft.									
20													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S16-23

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED: 05/20/2024	COMPLETED: 05/20/2024	GROUND ELEVATION: 374.61	HOLE SIZE: 10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING: 163114.14	EASTING: 1276592.40
DRILLING METHOD: CME 75	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING:	Not Encountered
LOGGED BY: JA	CHECKED BY: AB	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				15.5-Inch PCC									
				18-Inch Aggregate Base Classified As: Moist, Gray, Fine Sub-rounded Gravel with Fine to Medium Sand (GP)									
	S-1	23-24-20 (44)		Moist, Gray, Dense to Very Dense, Silty Fine to Medium SAND, Few Fine Sub-rounded Gravel (SM)			11.4	62.8	25.8	18	7.0	0.4	
	S-2	15-15-14 (29)		S-2: Medium Dense to 12-ft						18		1.8	
5	S-3	10-11-9 (19)								18		1.8	
	S-4	8-13-14 (27)					11.8	56.8	31.4	18	11.5	1.5	
	S-5	6-15-14 (29)								18		1.0	
10	S-6	8-12-11 (23)								12		00	
	S-7	8-16-25 (41)								16		00	
15	S-8	12-32-50/3" (50/3")		S-8: Few Sub-angular Cobble			16.6	55.2	28.2	12	8.0	2.8	
				Bottom of borehole at 16.5-ft.									
20													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S16-24

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED:	05/20/2024	COMPLETED:	05/21/2024
GROUND ELEVATION:	375.86	HOLE SIZE:	10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING:	163262.08
EASTING:	1276667.26		
DRILLING METHOD:	HSA	HAMMER WEIGHT:	140-lbs
GROUND WATER LEVELS:			
SAMPLING DEVICE:	Split Spoon 2.5-inch	CASING SIZE:	8-inch
AT TIME OF DRILLING:	Not Encountered		
LOGGED BY:	JA	CHECKED BY:	AB
AT END OF DRILLING:	Not Encountered		

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				14.8-Inch PCC									
				18-inch Aggregate Base Classified as: Moist, Gray, Medium to Coarse Sand, Little Fine to Medium Sub-angular Gravel (SW)									
	S-1	10-25-50/2.5"		Moist, Gray, Very Dense, Silty Fine to Medium Sand, Few Medium to Coarse Sub-angular Gravel (SM)						12		0.0	
5	S-2	9-16-12 (28)		S-2: Brown, Medium Dense, Few Fine to Medium Gravel			20.3	66.5	13.2	18	9.9	0.0	
	S-3	10-24-35 (59)								18		0.0	
	S-4	11-24-34 (58)		S-4: Moist, Gray, Hard, Clayey Silt, Little Medium to Coarse Sub-angular Gravel (ML)	16.3	2.4			28.8	18	9.5	0.0	
	S-5	18-33-41 (74)		Moist, Gray, Very Dense, Silty Fine Sand, Few Fine to Medium Sub-angular Gravel (SM)						18		0.0	
10	S-6	11-41-50/5"								18		0.0	
15	S-7	18-34-50/4.5"		Moist, Brown, Very dense, Silty Medium to Coarse Sub-angular GRAVEL, Some Medium to Coarse Sand (GM)			43.2	42	14.8	16	6.9	0.1	
20	S-8	8-50/5.5"		Moist, Gray, Very Dense, Medium to Coarse Sand, Some Medim to Coarse Sub-angular Gravel (SP)						8		0.0	
25	S-9	6-20-50/3.5"								12		0.2	
30	S-10	25-50/5.5"		Moist, Brown, Very Dense, Silty Medium to Coarse Sand, Few Fine to Medium Sub-rounded Gravel (SM)						16		0.0	
35	S-11	26-50/2.5"		S-11: Fine to Medium Sub-rounded Gravel						10		0.0	
40													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S16-24

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED:	05/20/2024 COMPLETED: 05/21/2024	GROUND ELEVATION:	375.86 HOLE SIZE: 10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING:	163262.08 EASTING: 1276667.26
DRILLING METHOD:	HSA HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE:	Split Spoon 2.5-inch CASING SIZE: 8-inch	AT TIME OF DRILLING:	Not Encountered
LOGGED BY:	JA CHECKED BY: AB	AT END OF DRILLING:	Not Encountered

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
40	S-12	47-50/5" 50/5"		Moist, Brown, Very Dense, Silty Medium to Coarse SAND, Trace Fine to Medium Sub-rounded Gravel (SM)			4.6	78.9	16.5	8	13.4	0.1	
45	S-13	50/3"		S-13: Medium to Coarse Sub-angular Gravel						0.5		0.0	
50	S-14	50/3.5"								0		0.0	
55	S-15	40-47-50 (97)								18		0.0	
60	S-16	50/4"								1		0.0	
65	S-17	12-16-26 (42)								18		0.0	
70	S-18	50/2"								8		0.0	
75	S-19	50/3"							27.5	0	12.4	0.1	
80													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S16-24

CLIENT: AECOM		PROJECT NAME: SEA S Concourse	
PROJECT NUMBER:		PROJECT LOCATION: SEA	
DATE STARTED: 05/20/2024	COMPLETED: 05/21/2024	GROUND ELEVATION: 375.86	HOLE SIZE: 10-inch
DRILLING CONTRACTOR: Cascade Drilling		NORTHING: 163262.08	EASTING: 1276667.26
DRILLING METHOD: HSA	HAMMER WEIGHT: 140-lbs	GROUND WATER LEVELS:	
SAMPLING DEVICE: Split Spoon 2.5-inch	CASING SIZE: 8-inch	AT TIME OF DRILLING: Not Encountered	
LOGGED BY: JA	CHECKED BY: AB	AT END OF DRILLING: Not Encountered	

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
80	S-20	50/2"		Moist, Brown, Very Dense, Silty Medium to Coarse Sand, Trace Coarse Sub-rounded Gravel (SM)					49.2	2		0.0	
85	S-21	50/2"								2		0.0	
90	S-22	50/2"		S-22: Few Fine Gravel						2		0.0	
95	S-23	50/2"		S-23: Trace Clay	19.2					4	17.8	0.0	
100	S-24	50/2"		S-24: Fine Gravel						6		0.0	
				Bottom of borehole at 101.5-ft.									
105													
110													
115													
120													

Geometrics Engineering
2501 152nd Ave NE,
Redmond, Washington 98052
Telephone: 206-739-7399

BORING NUMBER S16-25

CLIENT:	AECOM	PROJECT NAME:	SEA S Concourse
PROJECT NUMBER:		PROJECT LOCATION:	SEA
DATE STARTED:	05/20/2024	COMPLETED:	05/20/2024
GROUND ELEVATION:	375.13	HOLE SIZE:	10-inch
DRILLING CONTRACTOR:	Cascade Drilling	NORTHING:	163145.34
EASTING:	1276734.10		
DRILLING METHOD:	CME 75	HAMMER WEIGHT:	140-lbs
GROUND WATER LEVELS:			
SAMPLING DEVICE:	Split Spoon 2.5-inch	CASING SIZE:	8-inch
AT TIME OF DRILLING:	Not Encountered		
LOGGED BY:	JA	CHECKED BY:	AB
AT END OF DRILLING:	Not Encountered		

DEPTH (ft)	SAMPLE TYPE NUMBER	BLOW COUNT (N VALUES)	GRAPHIC LOG	MATERIAL DESCRIPTION	LIQUID LIMIT	PLASTICITY INDEX	% GRAVEL	% SAND	% FINES	RECOVERY (IN)	MOISTURE CONTENT (%)	PID (PPM)	REMARKS
0				14.6-Inch PCC									
				18-inch Aggregate Base Classified as: Moist, Gray, Medium to Coarse Sand, Little Fine to Medium Sub-angular Gravel (SP)									
	S-1	13-12-9 (21)		Moist, Gray, Medium Dense, Silty Fine to Medium Sand, Few Fine Sub-angular Gravel (SM)						12		0.4	
	S-2	13-12-19 (31)		S-2: Little Fine Sub-angular Gravel			14.1	62.4	23.5	18	5.4	0.6	
5	S-3	16-27-26 (53)		S-3: Few Fine Sub-angular Gravel						16		0.0	
	S-4	23-24-25 (49)		S-4: Brown, Dense, Few Coarse Sub-angular Gravel			31.0	52.3	16.7	16	7.4	0.0	
	S-5	16-28-25 (53)		S-5: Few Fine Sub-angular Gravel						18		0.0	
10	S-6	23-24-24 (48)								18		0.0	
	S-7	22-33-50 (83)								19		0.1	
15	S-8	23-46-34 (80)		S-8: Little Coarse Sub-angular Gravel			31.0	52.3	16.7	18	6.6	0.0	
				Bottom of borehole at 16.5-ft.									
20													